

Sumner Fire Panel Project

General Notes

- Project began: April 21, 2025
- Estimate completion: August 1, 2025
- Workers onsite: 2-3 daily
- Billing will happen monthly (alignment with phases): First invoice will be due end of May
- Encompasses future build: Making Room (strongly encouraged that the panel is completed prior to a building project to be compatible with expansion)

Phases

- Phase 1: Purchase of Material and Design Completion - \$110,200.00
 - Due to potential tariffs, materials were purchased to avoid increases up to 12% of the material costs (approximately \$10,000-12,000)
- Phase 2: Installation of Fire Alarm Control Panel and Device Installation for Roughly 1/2 of building - \$128,900.00
- Phase 3: Installation of Devices for Remaining Portion of Building - \$128,900.00
- Phase 4 (Demolition of Existing Panel and System) - \$128,900.00

Costs

- Material Price: \$104,300.00
- Drawings, Submittals, Permit & Inspection Fees: \$ 5,900.00
- Labor for Installation, Programming, Pre-Testing, and Testing with AHJ: \$386,900.00
- Does not include smoke detection...

Total: \$497,100.00

Funding

- Making Room Deferred Maintenance = \$160,000
- Project Generosity = \$50,000 (congregational plea beginning in May)
- Other donations = \$23,000
- Year-end-excess = Amount determined closer to June 30
- Safety/Security Grants = Waiting to hear back on outstanding grants
- Making Room Funds = \$
- Contingency Fund = \$ Used if necessary to float the project
- CC Stabilization Grant = \$ Used in necessary to float the project